Hood River School District - 2016 Bond
Master Schedule - October 31, 2017 Update

	Contracting Method	2017							2018												2019									
		June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	April	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	April	May	June	July	Aug	Sept	Oct
CMGC #1 - May Street Elem, Wy'East & HRMS - Approx $30M Const Costs																														
May Street Elementary School	CMGC #1																													
Design		Design																												
Permit & Bid							Permit/Bid																							
Construction									New School Construction												Move/Demo/Site								
FFE - Design, Procure and Install			Design														Bid	Leadtimes								Install				
Technology - Design, Procure and Install			Design														Bid	Leadtimes								Install				
Temporary Playground Installation							Play																							
Hood River Middle School																														
Spring Break Abatement																														
Design																														
Early Procurement																														
Permit and Bidding																														
Summer Construction		Construction																												
Seismic & Roofing		Bid		Construction								Re-Roof 2001 Addn																		
Wy'east Middle School																														
Design					Design Seismic																									
Permit & Bid										Bid																				
Construction		Construction											Seismic Upgrade																	
FFE - Design, Procure and Install		FF&E Process																												
Technology - Design, Procure and Install		Technology																												
New Roof and Re-roof						STEAM							Re-roof Main Bldg																	
CMGC #2 - HRVHS, Parkdale, Cascade Locks, Mid Valley, Westside & DW Athletics - Approx $20.0 M																														
HRVHS	CMGC #2																													
Retro-commissioning		RCx																												
Design			Design																											
Permit and Bid									B&P																					
Construction												MEP / Bldg Entry Construction / Athletic / Parking																			
Roofing												Re-roofing																		
Mid Valley Elem																														
Design			Design																											
Permit and Bid										B & P																				
Construction											Install Modular		Construction																	
Roofing												Re-roofing																		
Parkdale Elementary Mechanical / Arch																														
Design										Design																				
Permit and Bid																			B & P											
Construction					Fitness Trail (vol)									Playground Const							Leadtimes			Construction						
Roofing																							Re-roofing							
Westside Elemementary																														
Design										Design																				
Permit and Bid																			B & P											
Construction																					Leadtimes			Construction						
Roofing																							Re-roofing							
Cascade Locks																														
Design																														
Permit & Bid					Design Update			Bid																						
Construction											Const	Reroofing																		
Other Packages																														
High School Metal Building (Design/Build)	Bid #1	Design	Order	Build																										
Westside Title 9 Locker/Batting Cage	Bid #2																													
Design		Design																												
Bid & Permits					B & P																									
Construction							Construction																							
District Office & Alt Ed	Bid #3																													
Design			Design																											
Permit & Bid								B & P																						
Construction									Coe Bldg Construction					Alt School Cont																
Transportation / Yard	Bid #4																													
Design																		Design Parking											
Permit & Bid																						B & P							
Construction																								Parking / Modular					

Legend
Includes Roofing Work
B & P = Bid and Permit