Hood River School District - 2016 Bond Master Schedule	2016			2017												2018												2019											
	Oct	Nov	Dec	Jan	Feb	Mar	April	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	April	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	April	May	June	July	Aug	Sept	Oct	Nov	Dec
May Street Elem, WY 'East MS, HRMS - CM/GC package approx $30M																																						
Design May Street ES	Design May Street ES																																					
Permit & Bid															Permit & Bid																								
Build May Street																New School Construction												Move/Demo/Site										
Design Wy'East MS & HRMS	Design Wy'East MS & HRMS																																					
Permit & Bid								P&B																															
Wy'East & HRMS Renov/Add				Early Procurement					Wy'East & HRMS Renov/Add																														
HRVHS - approx $5M																																						
Design HRVHS																			Design HRVHS																			
Permit & Bid																															Permit & Bid							
HRVHS Renov																																	HRVHS Renov					
Elementary Sch Package (Balance of PD, MV, Westside) - approx $7M																																						
Design Elem Schools (PD, MV, Westside)								Design Elem Schools																															
Permit & Bid																	Permit & Bid																					
Elementary Schools - Renov																		Early Procurement			Elem Schools - Renov																	
Cascade Locks and Parkdale Playground																																						
Design Cascade Locks and Parkdale Playground					Design																																	
Permit & Bid							Permit & Bid																																
Construction									Build																														
Other Packages																																						
Transportation																													Design/Bid				Build						
Technology	TBD																																					
Pine Grove/District Office (potentially May St for Pre-K?)	TBD																																					
Westside Title 9 Locker/Batting Cage	Design						D/B Bidding	Build																														
High School Metal Building (Design/Build)			D/B Bidding		Design		Build																															
High School Added Fire Exit	Dsgn	Bid	Build																																			